



## VILLAGE OF PLEASANTVILLE \* BUILDING DEPARTMENT

80 WHEELER AVENUE \* PLEASANTVILLE, NY 10570

PHONE (914) 769-1926 \* FAX (914) 769-5519

[WWW.PLEASANTVILLE-NY.GOV](http://WWW.PLEASANTVILLE-NY.GOV)

### REQUIRED INSPECTIONS TO BE REQUESTED

PROJECT ADDRESS: \_\_\_\_\_

- \_\_\_ SILT FENCING
- \_\_\_ PRE DEMO
- \_\_\_ FOOTINGS (PRE POUR WITH REBAR IN PLACE)
- \_\_\_ FOOTING DRAINS & WATERPROOFING
- \_\_\_ CULTECS / DRYWELLS
- \_\_\_ CONCRETE FOUNDATION FORMS (REBAR IN PLACE)
- \_\_\_ CONCRETE SLAB (GRAVEL, BARRIER, WIRE MESH & REBAR IN PLACE)
- \_\_\_ FRAMING (AFTER ALL ROUGH IN WORK COMPLETE)
- \_\_\_ PLUMBING (DWV, WATER SUPPLY, UNDERGROUND PIPING)
- \_\_\_ GAS (PIPING & TEST)
- \_\_\_ INSULATION
- \_\_\_ FIRE / DRAFT STOPPING
- \_\_\_ FIRE ASSEMBLIES (RATED WALLS)
- \_\_\_ FIRE SPRINKLERS – ROUGH
- \_\_\_ FIRE SPRINKLERS – FINAL
- \_\_\_ HVAC DUCTS
- \_\_\_ FIRE ALARM SYSTEM – FINAL
- \_\_\_ KITCHEN SUPPRESSION SYSTEM
- \_\_\_ KITCHEN DUCT – LEAK TEST
- \_\_\_ THIRD PARTY INSPECTIONS
- \_\_\_ STEEL CONNECTIONS (BOLTING / WELDING)
- \_\_\_ MASONRY (CMU / BOND BEAMS)
- \_\_\_ REINFORCED CONCRETE
- \_\_\_ VERIFICATION OF SOILS
- \_\_\_ SPRAYED FIRE RESISTANT MATERIALS
- \_\_\_ EXTERIOR INSUL & FINISH SYSTEM (EIFS)
- \_\_\_ FINAL CO / CC